

Grant All-Detail Report 2012 - Clean Water Assistance

Grant Title - 2012 - Clean Water Assistance - Clearwater River WD (WSHED)

Grant ID - C13-4560

Organization - Clearwater River WD

Grant Awarded Amount	\$738,750.00	Grant Execution Date	
Required Match Amount	\$184,687.50	Grant End Date	1/1/2020
Required Match %	25%	Grant Day To Day Contact	Dennis Loewen

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$738,750.00	\$547,433.75	\$191,316.25
Total Match Amount	\$246,250.00	\$180,556.15	\$65,693.85
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$985,000.00	\$727,989.90	\$257,010.10

^{*}Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

						Last	
	Activity					Transaction	Matching
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
CWF Kimball Stormwater PH II -	Administration	Current	2012 - Clean Water Assistance -	\$19,690.00	\$10,428.79	12/31/2014	N
Grant Administration/Management	/Coordination	State Grant	Clearwater River WD (WSHED)				
CWF Kimball Stormwater PH II -	Administration	Local Fund	Local Match Kimball PH II	\$5,000.00	\$5,000.00	11/14/2012	Υ
Grant Administration/Management	/Coordination		CRWD - A&M, Land/Easement				
			Purchase, Engineering,				
			Construction				

Report created on:1/22/15 Page 1 of 9

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
CWF Kimball Stormwater PH II - Land & Water Project	Urban Stormwater Management Practices	Current State Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)	\$462,935.00	\$280,920.0 5	10/6/2014	N
CWF Kimball Stormwater PH II - Land & Water Project	Urban Stormwater Management Practices	Local Fund	Local Match - City of Kimball Street Improvements Project	\$80,000.00	\$80,000.00	11/26/2013	Υ
CWF Kimball Stormwater PH II - Land & Water Project	Urban Stormwater Management Practices	Local Fund	Local Match Kimball PH II CRWD - A&M, Land/Easement Purchase, Engineering, Construction	\$156,250.00	\$95,556.15	11/10/2014	Υ
CWF Kimball Stormwater PH II - Project Development	Urban Stormwater Management Practices	Current State Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)	\$59,125.00	\$59,125.00	5/7/2013	N
CWF Kimball Stormwater PH II - Technical & Engineering	Urban Stormwater Management Practices	Current State Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)	\$197,000.00	\$196,959.9 1	12/31/2014	N
CWF Kimball Stormwater PH II - Technical & Engineering	Urban Stormwater Management Practices	Local Fund	Local Match Kimball PH II CRWD - A&M, Land/Easement Purchase, Engineering, Construction	\$5,000.00			Υ

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Size / Unit
412 - Grassed Waterway and Swales	1	1	0.00 AC
587 - Structure for Water Control	1	2	0.00 AC
587 - Structure for Water Control	1	3	0.00 COUNT

Report created on:1/22/15

Activity Details	Activity Details Total Action Count		Size / Unit		
587 - Structure for Water Control	2	0	0.00 LINEAR FEET		
155M - Storm Water Retention Basins	2	2	0.00 AC		

Indicators Summary

Indicator Name	Total Value	Unit
PHOSPHORUS (EST. REDUCTION)	1,175.00	LBS/YR

Grant Activity

Grant Activity - CWF Kimball Stormwater PH II - Grant Administration/Management						
Description	Administration and Management of the project: "Clearwater Lake Chain TMDL Implementation: Kimball Stormwater Phase II." This initiative includes: tracking costs, filing required reports, updating eLink, providing oversight and guidance to all project participants, etc. Initiative will be performed by Administrator Dennis Loewen.					
Category	ADMINISTRATION/COORDINATION					
Start Date	1-Mar-12	End Date				
Rates and Hours						
Actual Results						

Report created on: 1/22/15 Page **3** of **9**

Grant Activity - CWF Kimball Sto	ormwater PH II - Land & Water Project						
Description		Labor and materials to install a series of BMPs to reduce phosphorus loads from stormwater to Lake Betsy (and subsequently the rest of the Clearwater River Chain of Lakes) and protect and improve nearby Willow Creek, a trout stream, from temperature and water quality impacts.					
Category	URBAN STORMWATER MANAGEMENT PRA	CTICES					
Start Date	1-May-14	End Date					
Rates and Hours							
Actual Results	 2) Kimball Street Improvements are completed 3) Construction phase has begun. 4) Hendricks East and West Stormwater Bases 5) Work is underway on the stormwater out 6) Work is underway to improve stormwater 7) Storm sewer extension is complete. 8) Stormwater outlet on WINGO property in 9) Major construction items are complete. Work remaining: 1) Evaluation of two alternative sub-project installations. 2) Installation of SAFL Baffle / Grit Chambers 3) Improvement to reuse basin's irrigation of the stormwater outlet on the stormwater outlet on the stormwater outlet on with the stormwater outlet o	sins are complete. tlet on WINGO property. er treatment in the area known as Willow Cres s complete; WCA restoration order as part of es to increase stormwater treatment in the cres in Willow Creek Park. design in Willow Creek Park. st Stormwater Basin to address additional se	eek Park. f this work item is complete. ity. May result in two additional sub-				

Report created on:1/22/15 Page **4** of **9**

Activity Action - SAFL Baffle Grit Chamber							
Practice		587 - Structure for Water Control	Count o	f Activities		1	
Description		Installation of St. Anthony Falls Laboratory (SAFL) Baffle and Grit Chamber combination near outfall to Willow					
		Creek Park and existing rain garden area to control amount of sediment runoff from city.					
Proposed Size / Units		1 COUNT	Lifespan		10 Years		
Actual Size/Units		COUNT	Installed Date				
Final Indicator for SAFL Baffle Grit	: Chamber						
Indicator Name	PHOSPHO	HORUS (EST. REDUCTION)		Value 20			
Indicator Subcategory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) LE	Calculation Tool	P8 U	rban Catchment Model		
Waterbody	Willow Cr	Willow Creek; Lake Betsy; Clearwater River Chain					

Activity Action - Grade Railroad Swale						
Practice		587 - Structure for Water Control	Count of	f Activities		1
Description		Regrade a swale on railroad property	to allevia	te flooding of lot to the sou	th, as w	ell as provide some treatment.
		This swale must be covered with crushed aggregate base to allow for vehicle travel, per agreement with CP Rail.				
Proposed Size / Units		0 AC	Lifespan		30 Years	
Actual Size/Units		AC	Installed Date			
Final Indicator for Grade Railroad	Swale					
Indicator Name	PHOSPHO	OSPHORUS (EST. REDUCTION)		Value	69	
Indicator Subcategory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) LB	S/YR	Calculation Tool	P8 U	rban Catchment Model
Waterbody	Willow Cr	Willow Creek; Lake Betsy; Clearwater River Chain				

Activity Action - Emergency Overflow Swale						
Practice		412 - Grassed Waterway and	Count of Activities		1	
		Swales				
Description	Description Re-grading of overflow swale to allow more treatment in upland wetland, as well as assisting with flooding issu					as assisting with flooding issues.
Proposed Size / Units		0 AC	Lifespan		30 Years	
Actual Size/Units		AC	Installed Date			
Final Indicator for Emergency Ove	rflow Swal	e				
Indicator Name	PHOSPHO	HOSPHORUS (EST. REDUCTION)		Value	300	
Indicator Subcategory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LB	S/YR	Calculation Tool	P8 U	rban Catchment Model
Waterbody	Willow Cr	Willow Creek; Lake Betsy; Clearwater River Chain				

Report created on: 1/22/15 Page **5** of **9**

Activity Action - Stormwater Storage & Treatment Sites						
Practice		155M - Storm Water Retention	Count of	Activities		2
		Basins				
Description		Expansion & improvement of existing stormwater storage sites, addition of filtration elements (ex. berms), and				
reduction of peak stormwater flows to promote infiltration.						
Proposed Size / Units		1 AC	Lifespan		30 Years	
Actual Size/Units		AC	Installed	Date		
Final Indicator for Stormwater Storage & Treatment Sites						
Indicator Name	PHOSPHORUS (EST. REDUCTION)			Value	786	
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	P8 U	Irban Catchment Model	
Waterbody	Willow Creek; Lake Betsy; Clearwater River Chain					

Activity Action - Storm sewer extension w/ grit chambers installation			
Practice	587 - Structure for Water Control	Count of Activities	1
Description	Extend storm sewer to capture more water for treatment as well as reducing impact from storm events on		
	Kimball Stormwater Ph I project.		
	Phosphorus reduction numbers from this activity are included as part of the Stormwater Storage & Treatment		
	Sites activities' phosphorus reduction number.		
Proposed Size / Units	725 LINEAR FEET	Lifespan	30 Years
Actual Size/Units	LINEAR FEET	Installed Date	

Activity Action - Reconstruct stormwater outlet				
Practice	587 - Structure for Water Control	Count of Activities	1	
Description		Reconstruct stormwater outlet from main treatment area by installing HDPE pipe and placing HDPE pipe inside existing RCP culvert, along with flared end w/ rip rap. Such action protects wetland while maintained necessary		
	drainage and elevations.	drainage and elevations.		
Proposed Size / Units	450 LINEAR FEET	Lifespan	30 Years	
Actual Size/Units	LINEAR FEET	Installed Date		

Report created on:1/22/15 Page 6 of 9

Grant Activity - CWF Kimball Stormwater PH II - Project Development				
Description	Project development focuses on four things: 1) Merging related elements of City of Kimball's Street Improvement Project into the CWF project 2) Incorporating any assistance from Stearns County SWCD 3) Contact with prospective landowner(s) 4) Complete majority of project concept and schedule review by technical advisory committee before further work is conducted.			
Category	URBAN STORMWATER MANAGEM	IENT PRACTICES		
Start Date	1-Mar-12	End Date		
Rates and Hours				
Actual Results	update on where project developm 2) Elements have been merged. Cit 3) Currently, assistance from Stear moved the \$5,000 match from Stear 4) After contact with the various powe've narrowed in the focus. Again 5) Majority of project concept has 6) Project concept has been accept Wetland Bank Credits.	1) Please see attached documents (project status memo, cost/benefit spreadsheet, and concept map) for a more detailed update on where project development is currently. Easement acquisitions are in progress, and final design is ready to begin. 2) Elements have been merged. City of Kimball has begun construction of their street improvement project. 3) Currently, assistance from Stearns County SWCD looks to be in the form of construction management. As such, we have moved the \$5,000 match from Stearns County from technical/engineering to land & water project. 4) After contact with the various potential land owners (3 private, Canadian Pacific Railroad, and Kimball School District), we've narrowed in the focus. Again, see the attach documents for further information. 5) Majority of project concept has been completed, and a technical advisory committee meeting is being scheduled. 6) Project concept has been accepted by technical advisory committee, and wetland impacts has been accounted for through Wetland Bank Credits.		
	Final Engineering Design has been	Final Engineering Design has been completed. See Technical & Engineering item.		

Report created on: 1/22/15 Page 7 of 9

Grant Activity - CWF Kimball Stormwater PH II - Technical & Engineering					
Description		Once majority concept is approved by technical advisory committee and CRWD Board of Managers, work will begin on final design. The engineered plans & specifications will be uploaded to allow for review.			
	Construction engineering oversight ser	Construction engineering oversight services will be provided under this item once construction is underway.			
	their excellence in water resource mar	Work will be completed primarily by Wenck Associates, Inc under contract with the CRWD. They are known in Minnesota for their excellence in water resource management, and their staff provides depth of experience and credentials necessary to complete this project. CRWD staff will provide assistance.			
Category	URBAN STORMWATER MANAGEMENT	T PRACTICES			
Start Date	1-May-13	End Date			
Rates and Hours					
Actual Results	 2) Final engineering design has been complete; 3) Permitting is almost complete; wait 4) Bidding has been complete. Bid bein 5) ACOE permit has been received. 6) Construction is underway. See "Land 	 Concept has been approved by technical advisory committee. Final engineering design has been completed. See attachment titled "Project Manual" for more information. Permitting is almost complete; waiting on Army Corp of Engineers (ACOE) permit. Bidding has been complete. Bid being held pending receipt of permit from ACOE. ACOE permit has been received. Construction is underway. See "Land & Water Project." Construction engineering oversight is being performed by Wenck Associates, Inc. 			
	Post-construction engineering work will be performed to sign off on project, as well as making recommendation the project going forward.				

Grant Attachments

Document Name	Document Type	Description
40% payment request approval	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/31/2014
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 11/10/2014
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 11/10/2014
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 11/10/2014

Report created on: 1/22/15 Page 8 of 9

Document Name	Document Type	Description
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/11/2014
Amendment	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
Concept Map - July 2013	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
Concept Map 1-31-2013.pdf	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
Concept Map 1-31-2013.pdf	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
Cost Beneift Comparison_1-31-13.pdf	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
Cost Beneift Comparison_1-31-13.pdf	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
Project Manual - Kimball PH II Stormwater	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
Wenck Memo- Kimball PH II Project Update	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
013113.pdf		
grant_app_general-added.rpt	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)
grant_app_general.rpt	Grant	2012 - Clean Water Assistance - Clearwater River WD (WSHED)

Report created on: 1/22/15 Page 9 of 9