



Grant All-Detail Report 2013 - Clean Water Assistance Grant

Grant Title - 2013 - Clean Water Assistance Grant - Clearwater River WD (WSHED)

Grant ID - C13-4624

Organization - Clearwater River WD

Grant Awarded Amount	\$277,900.00	Grant Execution Date	
Required Match Amount	\$69,475.00	Grant End Date	1/1/2020
Required Match %	25%	Grant Day To Day Contact	

Budget Summary

	Budgeted	Spent	Balance Remaining
Total Grant Amount	\$277,900.00	\$0.00	\$277,900.00
Total Match Amount	\$276,300.00	\$91,573.38	\$184,726.62
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$554,200.00	\$91,573.38	\$462,626.62

Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
CWF Cedar Lake Watershed Protection and Improvement - Grant Admin/Management, Swartout Portion	Administration /Coordination	Local Fund	Local Match - CRWD and Special Assessment of Benefitted Properties	\$10,000.00	\$2,814.03	12/31/2013	Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
CWF Cedar Lake Watershed Protection and Improvement - Grant Administration/Management, Cedar Portion	Administration /Coordination	Local Fund	Local Match - CRWD and Special Assessment of Benefitted Properties	\$10,000.00	\$2,973.79	12/31/2013	Y
CWF Cedar Lake Watershed Protection and Improvement - Land & Water Project, Cedar Portion	Urban Stormwater Management Practices	Current State Grant	2013 - Clean Water Assistance Grant - Clearwater River WD (WSHED)	\$120,400.00			N
CWF Cedar Lake Watershed Protection and Improvement - Land & Water Project, Cedar Portion	Urban Stormwater Management Practices	Local Fund	Local Match - Cedar Lake Conservation Club and Special Assessment of Benefitted Properties	\$25,800.00			Y
CWF Cedar Lake Watershed Protection and Improvement - Land & Water Project, Swartout Portion	Special Projects	Current State Grant	2013 - Clean Water Assistance Grant - Clearwater River WD (WSHED)	\$157,500.00			N
CWF Cedar Lake Watershed Protection and Improvement - Land & Water Project, Swartout Portion	Special Projects	Local Fund	Local Match - Special Assessment of Benefitted Properties	\$58,500.00			Y
CWF Cedar Lake Watershed Protection and Improvement - Project Development, Cedar Portion	Project Development	Local Fund	Local Match - CRWD and Special Assessment of Benefitted Properties	\$80,000.00	\$78,326.35	1/20/2014	Y
CWF Cedar Lake Watershed Protection and Improvement - Project Development, Swarout Portion	Project Development	Local Fund	Local Match - CRWD and Special Assessment of Benefitted Properties	\$24,000.00	\$7,459.21	12/31/2013	Y
CWF Cedar Lake Watershed Protection and Improvement - Technical & Engineering, Cedar Portion	Technical/Engineering Assistance	Local Fund	Local Match - Special Assessment of Benefitted Properties	\$34,000.00			Y
CWF Cedar Lake Watershed Protection and Improvement - Technical & Engineering, Swartout Portion	Technical/Engineering Assistance	Local Fund	Local Match - Special Assessment of Benefitted Properties	\$34,000.00			Y

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Size / Unit
155M - Storm Water Retention Basins	1	1	0 LINEAR FEET

Indicators Summary

Indicator Name	Total Value	Unit
PHOSPHORUS (EST. REDUCTION)	480	LBS/YR

Grant Activity

Grant Activity - CWF Cedar Lake Watershed Protection and Improvement - Grant Admin/Management, Swartout Portion		
Description	Administration and Management of the project: "Cedar Lake Watershed Protection and Improvement Project." This initiative includes: tracking costs, filing required reports, updating eLink, providing oversight and guidance to all project participants, etc. Initiative will be performed by Administrator Dennis Loewen.	
Category	ADMINISTRATION/COORDINATION	
Start Date	1-Jan-13	End Date
Rates and Hours		
Actual Results		

Grant Activity - CWF Cedar Lake Watershed Protection and Improvement - Grant Administration/Management, Cedar Portion

Description	Administration and Management of the project: "Cedar Lake Watershed Protection and Improvement Project." This initiative includes: tracking costs, filing required reports, updating eLink, providing oversight and guidance to all project participants, etc. Initiative will be performed by Administrator Dennis Loewen.		
Category	ADMINISTRATION/COORDINATION		
Start Date	1-Jan-13	End Date	
Rates and Hours			
Actual Results			

Grant Activity - CWF Cedar Lake Watershed Protection and Improvement - Land & Water Project, Cedar Portion

Description	Labor and materials for construction of a low-flow stormwater channel with limestone filtration berm to remove soluble phosphorus from inflows to Cedar Lake, a high-value recreational lake.		
Category	URBAN STORMWATER MANAGEMENT PRACTICES		
Start Date		End Date	
Rates and Hours			
Actual Results	Yet to begin.		

Activity Action - BMP - Channel & Limestone Filter

Practice	155M - Storm Water Retention Basins	Count of Activities	1
Description	Low-flow stormwater channel with limestone filtration berm		
Proposed Size / Units	500 LINEAR FEET	Lifespan	30 Years
Actual Size/Units	LINEAR FEET	Installed Date	
Final Indicator for BMP - Channel & Limestone Filter			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	480
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	Cedar Lake		

Grant Activity - CWF Cedar Lake Watershed Protection and Improvement - Land & Water Project, Swartout Portion		
Description	Labor and materials for construction of a notch weir / sand-iron filter in DNR wetland area to remove particulate and soluble phosphorus from inflows to Swartout Lake, a state-listed impaired water.	
Category	SPECIAL PROJECTS	
Start Date		End Date
Rates and Hours		
Actual Results	Yet to begin.	

Grant Activity - CWF Cedar Lake Watershed Protection and Improvement - Project Development, Cedar Portion		
Description	<p>Project development focuses on these things:</p> <ol style="list-style-type: none"> 1) Initialize technical advisory committee 2) Incorporate any assistance from other LGUs 3) Contact with prospective landowner(s) 4) Complete project concept after contact with landowner(s), have technical advisory committee review. 5&6) Finalize land acquisitions (purchases & easements); Move on to engineering plans & specs (T&E) 	
Category	PROJECT DEVELOPMENT	
Start Date	1-Jan-13	End Date
Rates and Hours		
Actual Results	Initial technical advisory committee has been held. Project concept has been finalized and review by committee. Land has been purchased by CRWD. Remainder of needed property is being pursue. Landowners have signed letters of intent, and are currently reviewing the engineered plans. Legal survey of purchase property and remainder property will be conducted to facilitate drafting of easements. Once easements and other agreements with landowners are complete, bids will be let for this component.	

Grant Activity - CWF Cedar Lake Watershed Protection and Improvement - Project Development, Swarout Portion

Description	Project development focuses on these things: 1) Initial technical advisory committee 2) Incorporate any assistance from other LGUs 3) Contact with Minnesota Department of Natural Resources regarding easement agreement in DNR wetland for East Swartout component. 4) Conduct survey of DNR wetland to determine elevations and potential effects of action on water levels. 5) Complete revised concept. 6) Meet with DNR Wildlife to further discussion easement agreement in DNR wetland for East Swartout component. 7) Reconvene Technical Advisory Committee to review revised concepts 8) Move on to engineering plans & specs., as well as finalizing easement acquisitions (T&E)		
Category	PROJECT DEVELOPMENT		
Start Date		End Date	
Rates and Hours			
Actual Results	Initial technical advisory committee has been held. Survey has been conducted, and project concept has been revised. Meeting with DNR Wildlife to discussed is planned. Other meetings with prospective landowners are planned (as needed). Reconvening Technical Advisory Committee is planned.		

Grant Activity - CWF Cedar Lake Watershed Protection and Improvement - Technical & Engineering, Cedar Portion

Description	<p>Once final conceptual design is developed and reviewed by the CRWD Board of Managers and the Technical Advisory Committee under project development, work will begin on final design. The engineer plans & spec. will be uploaded as a attachment to allow for review.</p> <p>Work will be completed primarily by Wenck Associates, Inc under contract with the CRWD. They are known in Minnesota for their excellence in water resource management, and their staff provides depth of experience and credentials necessary to complete this project. CRWD staff will provide assistance as needed.</p>	
Category	TECHNICAL/ENGINEERING ASSISTANCE	
Start Date		End Date
Rates and Hours		
Actual Results	Engineering plans & specs. have been drafted. Said documents have been attached. This component will be let for bids as soon as easements & other agreements with landowners are finalized.	

Grant Activity - CWF Cedar Lake Watershed Protection and Improvement - Technical & Engineering, Swartout Portion

Description	<p>Once final conceptual design is developed and reviewed by the CRWD Board of Managers and the Technical Advisory Committee under project development, work will begin on final design. The engineer plans & spec. will be uploaded as a attachment to allow for review.</p> <p>Work will be completed primarily by Wenck Associates, Inc under contract with the CRWD. They are known in Minnesota for their excellence in water resource management, and their staff provides depth of experience and credentials necessary to complete this project. CRWD staff will provide assistance as needed.</p>	
Category	TECHNICAL/ENGINEERING ASSISTANCE	
Start Date		End Date
Rates and Hours		
Actual Results	Yet to begin.	

Grant Attachments

Document Name	Document Type	Description
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/31/2014
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/11/2014
Draft Project Manual - Old Highway 55 Component 010614	Grant	2013 - Clean Water Assistance Grant - Clearwater River WD (WSHED)
grant_app_general-added.rpt	Grant	2013 - Clean Water Assistance Grant - Clearwater River WD (WSHED)